Trailer Pre-Delivery Inspection

Customer:	Trailer Model: Trailer Serial #:		
Bunks or Rollers fit to boat Winchstand at correct height Star-washers installed on "U" Bol Tongue Bolts tightened (flat wash Tire Pressure Left Right Spare Tire Lugnuts torqued (90 ft/lbs) Coupler Bolts Secure Bearing Buddies greased correct Winch Strap attached to boat and Trailer safety chain firmly attache Safety chain/strap from winch atta Wire grommets in place on frame Light Check Left Signal Right Signal Rear tail lamps Rear 3 Cluster Light	ly d tightened ed to trailer ached	OK	N/A
Left Side Marker Right Side Marker Paint is in good condition Tongue Jack attached Spare Tire Bracket Attached Spare Tire attached Front Coupler Tightened and adjusting away bolts tight Swing away pin and cotter pin se Brake Check: Backing plate bolts tightened Brake Lines Bled Brake Lines free from rubb No Leakage on connection Brakes engage and release Reverse lockout functioning	ed ing is e correctly		

Technician: _____ Date: _____